

City Council Infrastructure Committee

Building Mukilteo's Future

Meeting No. 2017-04 April 4, 2017 <u>6:00 PM – 7:30 PM</u>

Meeting Notes

Attendees:

City Councilmembers: Scott Whelpley (chair), Richard Emery, Bob Champion Mayor: Jennifer Gregerson Interim Management Services Director: Patricia Love Assistant City Engineer: Andrea Swisstack

1) SR525 Ped Bridge Funding

As discussed in prior meetings, the City has requested additional appropriation from the legislature in order to fund some of the mid-term projects that were identified to help address safety and traffic issues along SR525. There is proposed legislation that would modify the scope of the pedestrian bridge project appropriation to allow those funds to be used towards some of these mid-term projects. The modification would keep the pedestrian bridge project on schedule, allow for the completion of 100% design and set aside enough matching funds for future grant opportunities. In addition, a portion of the funds would be used to complete several of the mid-term projects. The only change would be to change amount of future funding (from \$1.7m to approximately \$2.4m) that would be required to request for grants to construct the pedestrian bridge. Staff presented a spreadsheet that consisted of several scenarios for the Committee to review and discuss.

The Committee unanimously supported Scenario 3 and recommended bringing the scenario spreadsheet to full Council within the next month or so, in order to keep the bridge on schedule for 2020-21 construction and provide some improvements in 2018.

2) SR525 Ped Bridge Design Concepts

The Committee reviewed some preliminary concepts WSDOT has been working on for the ped bridge project. Staff explained that the concepts are very preliminary and pros & cons are still being evaluated. The WSDOT design team is moving forward with scheduling geotechnical explorations and coordinating with Mukilteo Water & Wastewater District regarding the location of their existing utilities.

Next Meeting: Wednesday May 10th from 5:00PM - 6:30 PM at Mukilteo **City Hall Planning & Community Development Conference Table**


Upcoming Topics:

- 6 Year TIP Update (5/10) Pedestrian Bridge Update •
- ٠
- Facility Renewal (including list of all needs) ٠
- Sidewalks priority list ٠
- Energy Efficiency Update (how are we doing) •

Date: 4-Apr-17

Total Grant Amount/Project Budget:\$2,271,000 (Based on Proposed Senate Budget)Current Ped Bridge Cost Estimate:\$4,000,000 <--Estimated Costs</td>Estimated Shortfall:\$(1,729,000)

Priority			Me	enu Options	S	cenario 1	9	Scenario 2	S	cenario 3	S	cenario 4	9	Scenario 5	S	cenario 6	S	cenario 7
	DGE	Complete 100% Design	\$	500,000	\$	500,000	\$	500,000	\$	500,000								
) BRI	Complete 30% Design	\$	200,000							\$	200,000	\$	200,000	\$	200,000	\$	200,000
	PEC	25% Match for Grants	\$	1,000,000	\$	1,000,000	\$	1,000,000	\$	1,000,000	\$	1,000,000	\$	1,000,000	\$	1,000,000	\$	1,000,000
	sidewlk & Xings	Mid-block xing at Clover	\$	155,500					\$	155,500			\$	155,500	\$	155,500	\$	155,500
i i	XIX	Mid-block xing at 80th	\$	139,500					\$	139,500			\$	139,500			\$	139,500
	s s	SR525 Sidewalk from 2nd to 3rd	\$	300,000					\$	300,000	\$	300,000					\$	300,000
	SIGN	Adaptive Signaling	\$	100,000					\$	100,000					\$	100,000	\$	100,000
	5th ST INTX	5th St Intx Improvements	\$	800,000			\$	800,000			\$	800,000	\$	800,000	\$	800,000		
	TOTALS: \$						\$	2,300,000	\$	2,195,000	\$	2,300,000	\$	2,295,000	\$	2,255,500	\$	1,895,000
	Amount Remaining/(Over):						\$	(29,000)	\$	76,000	\$	(29,000)		(24,000)		15,500	\$	376,000
	Add'l Funds Needed to Complete Ped Bridge: \$							2,529,000	\$	2,424,000	\$	2,829,000	\$	2,824,000	\$	2,784,500	\$	2,424,000



FILE NAME	G:\Special Projects\JangT\1 CL	JRRENT PROJECTS\525 MUKILTEO IMPROVEMENTS\CA	AD\PED CRC	DSSING	i & RRFE	3\525	Mukilteo Ped Crossing SH.dg	n		
TIME	10:42:03 AM				REGION ST	TATE	FED.AID PROJ.NO.			
DATE	4/4/2017				10 W/	ASH				
PLOTTED BY	jangt				10 10	АЭП				
DESIGNED BY	T. JANG				JOB NUMBE	ER				Weehington Stat
ENTERED BY	T. JANG									Washington State
CHECKED BY	D. WHYTE				CONTRACT	NO.	LOCATION NO.			Department of Transpo
PROJ. ENGR.	M. GAVINO							DATE	DATE	
REGIONAL ADM.	L. ENG	REVISION	DATE	BY				P.E. STAMP BOX	P.E. STAMP BOX	

